

Appendix 1-Arbicultural Survey Schedule

Ref	Species	Full Structure	Measurements	Spread	General Observations	Retention Category	RPA	Measurements2	Recommendations
T1	Beech, Copper (Fagus sylvatica purpurea)	Tree	Height (m): 12 Stem Diam (mm): 630 Branch Spread(m): 6(N), 6(S), 6(E), 6(W) Crown Clearance (m): 1.5 Life Stage: Early Mature	N:6 S:6 E:6 W:6	Minor dead wood in crown	A1	Radius: 7.6m. Area: 181 sq m.	Other Reference: Physiological Cond: Good Structural Cond: Fair Amenity Value: High	Raise crown to 4m from ground level
T2	Acacia, False (Robinia pseudoacacia)	Tree	Height (m): 12 Stem Diam (mm): 400 Branch Spread(m): 3(N), 3(S), 3(E), 3(W) Crown Clearance (m): 2 Life Stage: Mature	N:3 S:3 E:3 W:3	Sparse declining crown with low vigour	U	none - due to Retention Category of U.	Other Reference: Physiological Cond: Poor Structural Cond: Poor Amenity Value: Moderate	Remove tree
T3	Birch, Silver (Betula pendula)	Tree	Height (m): 14 Stem Diam (mm): 300 Branch Spread(m): 4(N), 4(S), 4(E), 4(W) Crown Clearance (m): 1 Life Stage: Early Mature	N:4 S:4 E:4 W:4	Sparse declining crown with low vigour	U	none - due to Retention Category of U.	Other Reference: Physiological Cond: Poor Structural Cond: Poor Amenity Value: Moderate	Remove tree
T4	Birch, Silver (Betula pendula)	Tree	Height (m): 14 Stem Diam (mm): 300 Branch Spread(m): 2(N), 2(S), 2(E), 2(W) Crown Clearance (m): 3 Life Stage: Early Mature	N:2 S:2 E:2 W:2	High crown as result of proximity to adjacent trees Assessment restricted by dense undergrowth	C1,2	Radius: 3.6m. Area: 41 sq m.	Other Reference: Physiological Cond: Fair Structural Cond: Fair Amenity Value: Moderate	Clear undergrowth & re-assess